BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing Timer Switches to Electrical street lights installations at Ward No:13.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/43/12-13, Dt: 15.02.2013
3	Head Of Account	P0298
4	Work Order No & Date	EE(Ele)/DZ/WO/13/13-14, Dt: 21.12.2013
5	Name Of the Contractor	M/s Power Tech Electricals
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	30 Days 443 Days
7	Measurement Recorded in	M.B No: 1091, Page No:109081 to 109084
8	Check Measurement of the AEE/EE/on	M.B No: 1091, Page No: 109081 to 109084
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.Jnaneshwar P
	b) Asst. Executive Engineer	Sri K Nagesh.

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.1,00,000.00	Rs.80324.00	-	Rs.19676.00

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.